## COMPLETION REPORT

1. NAME OF WORK : Construction of retaining wall and other development work to proposed playground at Mallasandra in Ward no.13

2. Sanctioned Estimate No. & Date : 100.00 dt 29/11/16

3. Head of account which is chargeable : P-0077

4. Entrustment order No. & DT : EE/PD/DZ/WO/30/2016-17, Dated:15.12.2016.

5. Name of Contractor : M//s KRIDL

6. a. Time stipulated for completion of work : 180 days

   b. Delay in execution of work : —

7. Measurement recorded in : M.B No: 664/2012-13.
   Page No. 66342, to 66349/1

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No.
   Page No.

9. Name of the office / official Incharge of the work : AEE (project)

10. a) Asst. Eng/Junior Eng. : Sri. Ravi.N.K.
    b) Asst. Exe. Engineer : Sri. K. Marulasiddappa.

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERANCE | |
|---|---|---|---|
| | | Excess | Savings |
| 100.00 | 9906932=00 | — | 124,949 - |

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K.
ASST. ENGINEER

31/3/17
ASST. EXE. ENGINEER

## COMPLETION REPORT

1. NAME OF WORK : Construction of retaining wall and other development work to proposed playground at Mallasandra in Ward no.13

2. Sanctioned Estimate No. & Date : 100.00 dt 29/11/16

3. Head of account which is chargeable : P-0077

4. Entrustment order No. & DT : EE/PD/DZ/WO/30/2016-17, Dated:15.12.2016.

5. Name of Contractor : M//s KRIDL

6. a. Time stipulated for completion of work : 180 days

   b. Delay in execution of work : —

7. Measurement recorded in : M.B No: 664/2012-13.
   Page No. 66342, to 66349/1

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No.
   Page No.

9. Name of the office / official Incharge of the work : AEE (project)

10. a) Asst. Eng/Junior Eng. : Sri. Ravi.N.K.
    b) Asst. Exe. Engineer : Sri. K. Marulasiddappa.

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERANCE | |
|---|---|---|---|
| | | Excess | Savings |
| 100.00 | 9906932=00 | — | 124,949 - |

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K.
ASST. ENGINEER

31/3/17
ASST. EXE. ENGINEER